Original / Duplicate / Triplicate SBR.No

CONTRACT CERTIFICATE

(For Other Works) Date: 18/3/2020

No. First and Part bill

Division : Yelahanka Division Sub-Division : Yelahanka Satellite Town Sub Division

Estimate Cost (Rs.) :-200.00 Lakhs

YNK-DBR No. 139 Date: 21.03.2020

AEE, YSTSD SBR No: 186/19-20 Date: 18/3/2020

Bill Received No .....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No: Head of Account : P- D.R. No:

Name of Work (as per sanctioned estimate): Construction of RCC drains and culverts at Best county-II and III and G-Ramaiah layout, sai Archid and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Job Code:- 003-20-000071 P-3749

Name of Contractor and Full Address **M/s.Technical Manager(West) ,KRIDL, Bangalore.**

Reference to Agreement No /Wo No: BBMP/EE/YNK.D/W.O/188/2019-20 Dt:-09/11/2019

Certified that the measurements were taken by me on 5/2/2020 and recorded of Pages No 466260

Of measurement Book No : 4662/2017-18 and that the work is satisfactorily executed.

466261/2

Asst Executive Engineer Yelahanka Yeshwanthpura Sub Division KRIDL BBMP Bangalore

Signature of Contractor

5/2/2020

Officer-in-charge of work

Certified that the measurements were taken by me on 05/02/2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

5/2/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Sub-Division Officer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-1

If Memorandum of Payment

1)	Total value of work done or supplies made as per account within	Gross Amt =Rs 490235=00
2)	Deduct amount to be held in reserve being.....percent Rs.....	FSD =Rs 245012=00
3)	" Balance	CGST =Rs 43753=00
4)	Deduct Payment :	SGST =Rs 43753=00
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....-	IT =Rs 98005=00
	Amount adjusted towards cash advance recovery of	LC =Rs 49002=00
	b) Payments cost store or other materials supplied.	CESS =Rs 4900=00
	Now made recovery of amount creditable to this/other work Amount paid on this bill Cheque/Cash	Rounded Off =Rs 45720=00
5)	Balance being unpaid value of work done held in reserve	Net Amt =Rs 437490=00
6)	Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments	
7)	Net amount due to or from contractor Unadjusted items	
8)	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied	

Asst Executive Engineer Yelahanka Yeshwanthpura Sub Division KRIDL BBMP Bangalore

Contractor's Signature

Received Rs... .....(in works)

.....

By Cash and by adjustment of Payment as per memorandum.

Witnesses:

1.

2.

Dated.....

Asst Executive Engineer Yelahanka Yeshwanthpura Sub Division KRIDL BBMP Bangalore

Signature of Contractor

(For use in the Office)

Audited & Admitted for Rs. 490235=00

Fourty Nine lakh Zero Zero two hundred & Thirty five

Paid by me by cheque No..... Dated.....437490/- by Cheque

Cash Rs.....and Rs. 52745/-

Initials of Officer Making Payment

Executive Engineer

Accts. Supdt. Yelahanka Division BBMP

Exe. Engineer Yelahanka Division BBMP

ABSTRACT BILL

FIRST AND PART BILL

Name of work:- Construction of RCC drains and culverts at Best county-II and III and G-Ramaiah layout, sai Archid and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Head of Account	**:- P-3749**
Job Code No	**:- 003-20-000071**
A/A No	**:- EE/YNK/50/2019-20 Date:-07/11/2019**
T/S No	**:- 198 Date:-08/11/2019**
Work order No	**:-BBMP/EE/YNK.D/W.O/ 188 /2019-20**
Estimate Cost	**:- 200.00 Lakhs**
SR	**:- 2018-19**
Tender Period	**:- 90 days**
Agency	**:- KRIDL**
Date of Commencement	**:-**
Date of Completion	**:-**

Sl.No	Description of work	Unit	Previous bill		Present Bill			Total Upto date	
			Qty	Cost	Qty.	Rate	Cost	Qty.	Cost
1	KSRRB300-1. **Earthwork excavation** by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.	Cum	-	-	534.71	211.79	113245.85	534.71	113245.85

Sl.No	Description of work	Unit	Previous bill		Present Bill			Total Upto date	
			Qty	Cost	Qty.	Rate	Cost	Qty.	Cost
2	KSRRB M2900-1. **Plain cement concrete M10** mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per the specification	Cum	-	-	92.08	4479.56	412500.28	92.08	412500.28
3	KSRRB M2200-6. Providing **TMT Bars Fe 500** steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in postion, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification.	Tn	-	-	10.40	72326.98	752544.55	10.40	752544.55
4	Providing and laying **plain/reinforced cement concrete** for side drains wall & bottom thickness 15cm using **M20** nominal mix concrete with OPC at 300 kgs with 29mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregate at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications.	Cum	-	-	157.32	7070.20	1112273.97	157.32	1112273.97

Sl.No	Description of work	Unit	Previous bill		Present Bill			Total Upto date	
			Qty	Cost	Qty.	Rate	Cost	Qty.	Cost
5	Supplying and fixing **precast reinforced concrete slab 10cm** thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mm C/c both ways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges , labour charges inclusive of cost of cost of all materials (data Rate enclosed)	Sqm	-	-	315.00	2337.00	736155.00	315.00	736155.00
6	Providing and laying **Pre Cast Cover slabs of 250mm thick of mix M20** using graded granite jelly 20mm down size with steel reinforcement, including from work, lift charges, curing and concrete finished surfaces on both side etc. complete and as per drawing and direction of Engineer-in-charge of work (data Rate enclosed)	Sqm	-	-	62.40	5418.00	338083.20	62.40	338083.20
7	Providing and fixing pre cast solid concrete **kerb stones** of size 450x200x400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting ete., complete.	Nos	-	-	1555.00	477.00	741735.00	1555.00	741735.00
8	KSRRB 800-1. **Painting two coats** after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	-	-	209.94	84.80	17802.91	209.94	17802.91

Sl.No	Description of work	Unit	Previous bill		Present Bill			Total Upto date	
			Qty	Cost	Qty.	Rate	Cost	Qty.	Cost
						SUB TOTAL	4224340.76		4224340.76
						GST 12%	506920.89		506920.89
						KRIDL 4%	168973.63		168973.63
						GRAND TOTAL	4900235.28		4900235.28

Asst Engineer
Yelahanka / Yeshwanthpura Sub Division,
KRIDL, Bangalore

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

USR CIVIL INFRA PVT. LTD. BANGALORE

Contractor

Project Management Consultants

Assistant Engineer
Ward-3

5/2/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ

5/2/2020

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division